

IMPORTANT!

Read carefully before installation. This form must be completed and signed off by installer for the warranty to apply.



Self inspection - Ferroamp

The inspection of the EnergyHub system must be carried out by the system installer. Follow the instructions below, fill in the checkpoints, and finish by signing the document.

Write down the serial number and part number from the system's EnergyHub
Serial number:
Part number:

1. Before commissioning

The following self-check must be done by the installer before the system is put into operation.

Nr	Checkpoint	Yes/No	Comment
1.1	Check all connections between EnergyHub and distribution panel		
1.2	Check that the ground and neutral are connected correctly		
1.3	Check and tighten all connection screws		
1.4	Make sure that no connecting cables can be pulled out of terminals with ease		
1.5	Check that the CT terminals are placed on the incoming line of the distribution panel		

By signing, the installer confirms that checkpoints 1.1 - 1.5, are completed before commissioning.

Signature:

Printed name:

Place & Date:

2. After commissioning

The following self-check should be done by the installer after the system is in operation.

Nr	Checkpoint	Yes/No	Comment
2.1	Make sure you are using the correct CT ratio		
2.2	Make sure the CT configuration is successful		
2.3	Measure DC voltage at distribution box and check for correct polarity (L + and L-)		
2.4	Check that the EnergyHub has detected all SSOs in the system		
2.5	Make sure the system is added to www.portal.ferroamp.com		
2.6	Make sure the customer is added as a user in www.portal.ferroamp.com		
2.7	Make sure the system is networked and sends data to www.portal.ferroamp.com		

By signing, the installer confirms that all checkpoints, 2.1 - 2.7, are completed after commissioning.

Signature:

Printed name:

Place & Date:

NOTE!

The operator who sold the ferroamp system to the end user must be able, upon request, to present a signed control document from the installer for guarantees to apply. An administration fee can be charged in the following situations:

(a) A technician is called upon your request, but it is found that there is no defect in the product (eg where installation & user manual has been overlooked).

(b) You bring the unit to a repair center, but it is found that the product has no fault (eg where installation & user manual has been overlooked).

You will be informed of the administration fee before service technicians are dispatched.